

MATERIAL TEST CERTIFICATE

Inspection Certificate : As per BS EN 10204 : 2004 3.1



(An ISO 9001 : 2008 Certified Co.)

ANOOP FORGINGS PVT. LTD.

Factory:

J-56, Add. MIDC, Village- Kudawali, Tal. Murbad, Dist. Thane 421401 (India)
PH (Factory) : ++ 9423839547 / 9423839587

Fax : 91-22-2164 1741 E-mail : anoopforgings@vsnl.com / anoopforgings@sancharnet.in


CUSTOMER:	FLOW TECHNOLOGY LTD	MTR NO.	09 / EXP / 13-14
	HALF HOUSE LANE.	DATE	22.08.2013
	HOVE EDGE, WEST YORKSHIRE	MATERIAL SPECIFICATION	ASTM A182
	BRIGHOUSE, HD6 2PH, UK	GRADE	F316L
		DIMENSIONAL SPECIFICATION	As per your Drawing
		STAINLESS STEEL FORGINGS	TEES & ELBOWS

ORDER NO.: 008046 / JS DT. 29.04.2013 & 008261 / JS DT. 24.06.2013

CHEMICAL ANALYSIS

Sr. No.	Item Description	Heat No. /Lot No.	Qty	C%	Mn%	Si%	S%	P%	Ni%	Cr%	Mo%	Ti%	N2%
1	1-5/16" 90 Deg. Elbow Forging (S2314)	HS-7321/3000	846	0.027	1.660	0.300	0.020	0.039	10.030	16.600	2.020	--	0.0550
2	1-5/8" TEE Forging (S2326)	HS-7321/3000	531	0.027	1.660	0.300	0.020	0.039	10.030	16.600	2.020	--	0.0550
3	1-5/16" TEE Forging (S2315)	RSL-391/3018	772	0.026	1.700	0.370	0.019	0.040	10.080	16.580	2.050	--	0.0615

Heat No. /Lot No.	Item Description	Tensile Strength (N/mm2)	Proof Stress		% Elongation %L0=5D	% Reduction Area	Test Temp Deg. C	Impact Test Charpy V-Notch (Joules)				Hardness BHN
			Rp=0.2% (N/mm2)	Rp= 1% (N/mm2)				I	II	III	Avg.	
HS-7321/3000	1-5/16" 90 Deg. Elbow Forging (S2314)	580.05	350.39	375.83	58.29	69.90	20°	178.00	162.00	172.00	170.66	153.00
HS-7321/3000	1-5/8" TEE Forging (S2326)	580.05	350.39	375.83	58.29	69.90	20°	178.00	162.00	172.00	170.66	153.00
RSL-391/3018	1-5/16" TEE Forging (S2315)	563.19	284.73	315.05	51.86	68.05	20°	186.00	160.00	168.00	171.33	156.00



INSPECTOR'S STAMP

REV 0

01.04.02

FLOW TECHNOLOGY LTD
TEST CERTIFICATE
VERIFIED TRUE
COPY OF ORIGINAL

WORKS AUTHORISED INSPECTOR

Signature

QAE/FR/12

F12214 - 1" BSP P C/S F/F SWIV ELBOW 10K 316L

PAGE1 OF 2