

Customer
 FLOW TECHNOLOGY LTD
 HALF HOUSE LANE
 HOVE EDGE
 BRIGHOUSE
 WEST YORKS. HD6 2PH

Delivery Address
 FLOW TECHNOLOGY LTD
 HALF HOUSE LANE
 HOVE EDGE
 BRIGHOUSE
 WEST YORKS. HD6 2PH

Report No. 039940
 Test No. 330344
 Despatch Note No. 054715

Our Ref. 102178
 Customer PO No. 013840/JS

Date 05/06/17
 Specification BS EN 10088-3 1.4404

Page 1 of 1
TEST CERTIFICATE

Item	Quantity	Weight Kg	Part No.	Heat No.	Batch No.
001	2	74.0			P217734
		Total			

Description
 2" X 1.1/4" FINISHED BAR
 CONFORMING TO NACE MR0175
 6 METRES

A. HEAT TREATMENT SUPPLY CONDITION
 B. TEST PIECE TREATMENT CONDITION
 MELTING PRACTICE AOD
 TEST COUPON SIZE

Tensile Tests				Units MPa			Impact Tests			Hard- ness							
Temp °C	0.20% Proof Result	Maximum Stress Result	Spec-Min	%Elong 50MM Result	% Reduction of Area Result	Temp °C	ENERGY			LATERAL EXPANSION							
	Spec-Min	Spec-Min		Spec-Min	Spec-Min		1	2	3	MIN	AV	1	2	3	MIN	AV	
20	L	490	200	663	500	39	30	68	45								

Component Hardness

Heat No.	C	Si	Mn	S	P	Cr	Ni	Mo	Cu	Ti	Co	N
56142026	0.019	0.56	1.48	0.025	0.030	16.71	10.12	2.04	0.38	0.002	0.395	0.053

* Test Direction: L = Longitudinal; T = Transverse
 TEST CERTIFICATE in accordance with BS EN 10204 3.1 / ISO 10474 3.1
 Certified that the whole of the supplied detailed hereon, unless otherwise stated, are covered
 by the Sources Certificate of Conformity/Test Certificate referenced hereon, and has been
 supplied to the Quality System requirements in accordance with the conditions of our BSI/
 BS EN ISO 9001 2008 registration for lot traceable products.

Signature _____ Position Quality Controller

F12272
 3/8" NPT F/F/F Equal Tee 10K

FLOW TECHNOLOGY LTD
 TEST CERTIFICATE
 VERIFIED TRUE
 COPY OF ORIGINAL

